

*Construction Report
Period Ending June 15, 2013*

Deweyville Trailhead to Neck Lake Road AK PFH 43(10) Design-Build

Project Engineer:	Bill Welton	Crew:	Clint Pittman
Contractor:	Kiewit Infrastructure West Co		Bob Miller
			Al Stites

Award Date.....	August 2, 2012	Contract Award Amount	\$ 41,620,000
Notice To Proceed	September 15, 2012	Probable Contract Amount	\$ 41,620,000
Contract Fixed Completion Date	December 1, 2014		
Revised Contract Fixed Comp. Date.....	na		

Completed Work

The Contractor's design has been released for construction (RFC) and all permits are now in place. Mobilization is complete, the office complex is in place with internet and phone service. Tree falling has been completed.

On-going Work

Excavation and embankment activities will take place from the BOP, station 785+00 (MP 82) to station 1005+00 (MP 86). Rock drilling and blasting will be on going, signs have been placed at each end of the work zone showing blasting times. Right of way rock is being used for embankment, waste is being hauled to WA 18. The rock crusher is operating near WA 20.

A night shift has been added, so now we are working around the clock (Day shift 6:30am to 5:00pm; Night shift 6:00pm to 4:30 am). Traffic control consists of flaggers and pilot car. Delays up to 45 minutes are to be expected.

Our fish pipe window starts June 26, some pipes will require a temporary road closure which is allowed by contract. Exact dates of closure are not known at this time but none are expected for the next 2 weeks.

Be aware that there are other construction projects in the area, be sure to check their traffic delay schedules and plan accordingly.

Thank you for your cooperation in these matters.

Pictures are posted on our website: <http://www.wfl.fhwa.dot.gov/projects/ak/deweyville/>

Contact Information: Bill Welton; PO Bx 19521, Thorne Bay, AK 99919; Phone (360) 601-5086;
Email: bill.welton@dot.gov

Telephone @ Deweyville office (907) 339-2072