

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

June 3, 2016

Road Improvement Work underway...

CONSTRUCTION ACTIVITIES

This week local Contractor Hunz & Hunz continued with Survey staking along the Dyea Flats road alignment, preparation of staging areas, and installation of protective Perimeter fencing.

Next week anticipate continuation of day Survey crew work; installation of Erosion Control, and mobilization of equipment to the project site. This work should not impact traffic.

-Be aware of crews working on shoulders-

Please drive carefully and enjoy the view!



Project Inspector checking installation of orange Construction fencing placed to project and preserve culturally sensitive areas along historic Dyea.

NEXT WEEK

WORK SCHEDULE MON-FRI

SURVEY AND EROSION CONTROL SHOULDER WORK

Day Shoulder Work
7:00 AM– 8:00PM

Night Work
8:00 PM– 8:00AM

DELAYS AND CLOSURES

Delays: Night delays up to 30 minutes possible 8PM –11PM & 4AM - 8AM

Road Closed: Road Closures possible 11PM - 4AM No Public Access

Project Information

Contractor:

Hunz & Hunz Enterprises

Begin Construction:

May 9, 2015

Est. Completion Date:

August 25, 2016

Project Description:

Improve 2.2 miles of roadway access -to include elevated grade profile; new aggregate surfacing; widened turn-outs; and improved drainage.



Contact Us:

doug.j.worley@dot.gov

Project Website:

<http://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley