

# Dyea Flats & Slide Cemetery Roads

## CONSTRUCTION NEWSLETTER

### Night Work underway at Dyea Flats...

#### CONSTRUCTION ACTIVITIES

This week local Contractor Hunz & Hunz continued with Survey staking along the Dyea Flats road; Mobilization & Staging, and began installation of Erosion Control and protective Silt Fence.

Next week more Survey day work; and Night Work with Erosion Control, and Clearing and Grubbing.

-Be aware of crews working on shoulders-

**Please drive carefully and enjoy the view!**

*Night lighting and Flaggers on the job at Dyea*



**June 10, 2016**

#### **Project Information**

**Contractor:**

Hunz & Hunz Enterprises

**Begin Construction:**

May 9, 2015

**Est. Completion Date:**

August 25, 2016

**Project Description:**

Improve 2.2 miles of roadway access -to include elevated grade profile; new aggregate surfacing; widened turn-outs; and improved drainage.



#### NEXT WEEK

Work Schedule

Night Work

SUN-THURS

8:00 PM– 8:00AM

#### DELAYS AND CLOSURES

**Delays:** Night delays of up to 30 minutes possible

8PM –11PM & 4AM - 8AM

**Road Closed:** Road Closure 11PM - 4AM No Public Access

#### **Contact Us:**

[doug.j.worley@dot.gov](mailto:doug.j.worley@dot.gov)

#### **Project Website:**

<http://flh.fhwa.dot.gov/projects/ak/dyea/>

**Project Engineer: Doug Worley**