

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

Night Work continues at Dyea Flats...

CONSTRUCTION ACTIVITIES

This week Contractor Hunz & Hunz continued with Survey staking along the Dyea Flats road; Equipment Mobilization, Erosion Control, and Clearing and Grubbing along south end of the project.

Next Week: continued Survey day work; Night Work with Erosion Control, Clearing and Grubbing, and Culvert installation.

⚠️ Haul Truck Advisory: Trucks will begin transporting material from Skagway to Dyea Flats along Dyea Road —Hauling has been scheduled to occur primarily at night to minimize impact to Public Traffic — however, this Hauling has potential to occur Day or Night— and Travelers should Proceed with Caution.

Drive carefully and enjoy the Flats!

Conserving Moss and Topsoil for future revegetation work



Night lighting and Flaggers on the job at Dyea

NEXT WEEK

Work Schedule

Night Work

SUN-THURS

8:00 PM– 8:00AM

DELAYS AND CLOSURES

Delays: Night delays up to 30 minutes possible
8PM –11PM & 4AM - 8AM

Road Closed: Road Closure 11PM - 4AM No Public Access

June 17, 2016

Project Information

Contractor:

Hunz & Hunz Ent.

Begin Construction:

May 9, 2015

Est. Completion Date:

August 25, 2016

Project Description:

Improve 2.2 miles of roadway access -to include elevated grade profile; new aggregate surfacing; widened turn-outs; and improved drainage.



Contact Us:

doug.i.worley@dot.gov

Project Website:

<http://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley