

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

July 8, 2016

Night Work continues at Dyea Flats...

CONSTRUCTION ACTIVITIES

Contractor Hunz & Hunz continued with Survey staking along the Dyea Flats, Slide Cemetery, and Lost Lake roads; Clearing and Grubbing, and Base Material production.

Next Week: Survey day work; Night Work with Clearing and Grubbing, Culvert installation, and placement of select Base material.

⚠️ Haul Truck Advisory: Trucks have begun transporting material from Skagway to Dyea Flats along Dyea Road —Hauling has been scheduled to occur primarily at night to minimize impact to Public Traffic — however, this Hauling has potential to occur Day or Night— and Travelers should **Proceed with Caution.**

Project Information

Contractor:
Hunz & Hunz Ent.

Begin Construction:
May 9, 2016

Estimated Completion:
August 25, 2016

Project Description:
Improve 2.2 miles of public access roadway to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



Removing Stumps for Roadway widening



Density Gauge Compaction testing

NEXT WEEK

Work Schedule
Night Work
SUN-FRI
7:00 PM– 7:00AM

DELAYS AND CLOSURES

Delays: Night delays up to 30 minutes possible
7PM –11PM & 4AM - 7AM

Road Closed: Road Closure 11PM - 4AM No Public Access



Contact Us:

doug.j.worley@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley