

# Dyea Flats & Slide Cemetery Roads

## CONSTRUCTION NEWSLETTER

July 15, 2016

### Night Work continues at Dyea Flats...

#### CONSTRUCTION ACTIVITIES

Contractor Hunz & Hunz continued with Survey staking along the Dyea Flats, Slide Cemetery, and Lost Lake roads; Clearing and Grubbing, & Culvert installation.

Next Week: Survey day work; Night Work with Clearing and Grubbing, and placement of Road fill material.

**⚠️ Haul Truck Advisory:** Trucks have begun transporting material from Skagway to Dyea Flats along Dyea Road —Hauling has been scheduled to occur primarily at night to minimize impact to Public Traffic — however, this Hauling has potential to occur Day or Night— and Travelers should **Proceed with Caution.**

#### Project Information

**Contractor:**  
Hunz & Hunz Ent.

**Begin Construction:**  
May 9, 2016

**Estimated Completion:**  
August 25, 2016

**Project Description:**  
Improve 2.2 miles of public access roadway- to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



*Subexcavation of Parking turnout to improve stability*



*Culvert Installation*

#### NEXT WEEK

Work Schedule  
Night Work  
SUN-THURS  
7:00 PM– 7:00AM

#### DELAYS AND CLOSURES

**Delays:** Night delays up to 30 minutes possible  
7PM –11PM & 4AM - 7AM

**Road Closed:** Road Closure 11PM - 4AM No Public Access



#### **Contact Us:**

[doug.j.worley@dot.gov](mailto:doug.j.worley@dot.gov)

#### **Project Website:**

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley