

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

July 22, 2016

Night Work continues at Dyea Flats...

CONSTRUCTION ACTIVITIES

Contractor Hunz & Hunz continued with Survey staking, New ditch excavation to outlet future culverts, more Clearing and Grubbing, & installation of Culvert headwalls.

Next Week: Survey day work; Night Work with Roadway Excavation, Clearing and Grubbing, Soil Erosion Control, and placement of Roadway embankment material.

Road Conditions: Road has recently been temporarily graded and visitors are noticing a smoother ride. Please observe the posted 15 MPH speed limits and be aware of pedestrians, bicyclists, and horses that share the roadway.

⚠️ Haul Truck Advisory: Trucks have begun transporting material from Skagway to Dyea Flats along Dyea Road —Hauling scheduled to occur primarily at night to minimize impact to Public Traffic — however, this Hauling has potential to occur Day or Night— and travelers should Proceed with Caution.



Clearing and Grubbing a new radius



Constructing Roadway embankment

NEXT WEEK

Work Schedule

Night Work

SUN-FRI

7:00 PM– 7:00AM

DELAYS AND CLOSURES

Delays: Night delays up to 30 minutes possible
7PM –11PM & 4AM - 7AM

Road Closed: Road Closure 11PM - 4AM No Public Access

Project Information

Contractor:

Hunz & Hunz Ent.

Begin Construction:

May 9, 2016

Estimated Completion:

September 7, 2016

Project Description:

Improve 2.2 miles of public access roadway- to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



Contact Us:

doug.j.worley@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley