

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

October 21, 2016

Day Work continues at Dyea Flats...

CONSTRUCTION ACTIVITIES

This week Contractor Hunz & Hunz continued with placement of embankment material along the Dyea Flats section; and survey hubbing and gradework activities.

Next Week activities: Contractor plans continued embankment material placement on the Dyea Flats, Slide Cemetery & Lost Lake road sections.

Road Conditions: Additional sections of the road have been temporarily graded and visitors are noticing a smoother ride. Please observe posted 15 MPH speed limits and be aware of pedestrians, bicyclists, and others sharing the roadway.

⚠ Haul Truck Advisory: Trucks continue to transport material from Skagway to Dyea Flats – With the new Day work hours expect to see increased Haul Truck Activity between Skagway and the Dyea Flats during day hours; travelers please **proceed with caution**.



Loading embankment fill material



Seasons first snowfall 10/17

WORK SCHEDULE

Day Work

MON—FRI:

6:00 AM– 6:00PM

SAT:

6:00 AM-NOON

DELAYS AND CLOSURES

Delays: MON-SAT delays up to 15 minutes possible

MON – FRI 6AM –10AM & 3PM - 6PM; SAT 6AM-NOON

Closure: Dyea Flats Road MON-FRI 10AM - 3PM No Public Access

No Closure on Saturdays; 15 minute delays only

Slide Cemetery and Lost Lake Road:

Closed MON-FRI 6AM-6PM & SAT 6AM-NOON

Project Information

Contractor:

Hunz & Hunz Ent.

Begin Construction:

May 9, 2016

Project Description:

Improve 2.2 miles of public access roadway- to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



Contact Us:

doug.j.worley@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley