

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

October 28, 2016

Day Work continues at Dyea Flats...

CONSTRUCTION ACTIVITIES

This week Contractor Hunz & Hunz began placement of the final aggregate surface material along a limited section of the Flats road, from Nelson Slough bridge to the Dyea townsite parking area. Work also continued with placement of embankment material along the Dyea Flats and Slide/Lost Lake road sections; as well as survey hubbing and gradework activities.

Next Week activities: Contractor planning continued placement of both embankment and aggregate surface materials at various sections of the Dyea Flats, Slide Cemetery & Lost Lake road sections.

Road Conditions: All sections of the road have now been temporarily graded and visitors are noticing a smoother ride. Please observe posted 15 MPH speed limits and be aware of pedestrians, bicyclists, and others sharing the roadway.

⚠ Updated Haul Truck Advisory: Haul truck activity has increased from Skagway to Dyea Flats. Additional trucks have been added and will continue with transport of material on the Dyea Road from Skagway to the Dyea Flats project site; travelers please **proceed with caution**.



Hauling aggregate surface material near Dyea Townsite Parking



Grading the aggregate running surface

WORK SCHEDULE

Day Work

MON—FRI:

6:00 AM– 6:00PM

SAT:

6:00 AM-NOON

DELAYS AND CLOSURES

Delays: MON-SAT delays up to 15 minutes possible

MON – FRI 6AM –10AM & 3PM - 6PM; SAT 6AM-NOON

Closure: **Dyea Flats Road** MON-FRI 10AM - 3PM No Public Access

No Closure on Saturdays; 15 minute delays only

Slide Cemetery and Lost Lake Road:

Closed MON-FRI 6AM-6PM & SAT 6AM-NOON

Project Information

Contractor:

Hunz & Hunz Ent.

Begin Construction:

May 9, 2016

Project Description:

Improve 2.2 miles of public access roadway to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



Contact Us:

doug.j.worley@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley