

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

November 04, 2016

Day Work continues at Dyea Flats...

CONSTRUCTION ACTIVITIES

This week Contractor Hunz & Hunz continued with placement of aggregate surface material along Dyea Flats road from the historic townsite parking to the 3 way intersection, and continued embankment material placement work along other sections of the Flats road.

Next Week activities: Planned continued embankment and aggregate surface material placement along the Dyea Flats road sections, and survey hubbing and gradework activities.

Road Conditions: All sections of the road have now been temporarily graded. Please be aware of posted 15 MPH speed limits and pedestrians, bicyclists, and others who share the roadway.

⚠ Haul Truck Advisory: Haul truck activity has increased from Skagway to Dyea Flats. Additional trucks have been added and will continue with transport of material on the Dyea Road from Skagway to the Dyea Flats project site; travelers please **proceed with caution**.



Incoming aggregate surface material



Grading the Dyea townsite parking area

WORK SCHEDULE

Day Work

MON—FRI:

6:00 AM– 6:00PM

SAT:

6:00 AM-NOON

DELAYS AND CLOSURES

Delays: MON-SAT delays up to 15 minutes possible

MON – FRI 6AM –10AM & 3PM - 6PM; SAT 6AM-NOON

Closure: Dyea Flats Road MON-FRI 10AM - 3PM No Public Access

No Closure on Saturdays; 15 minute delays only

Slide Cemetery and Lost Lake Road:

Closed MON-FRI 6AM-6PM & SAT 6AM-NOON

Project Information

Contractor:

Hunz & Hunz Ent.

Begin Construction:

May 9, 2016

Project Description:

Improve 2.2 miles of public access roadway to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



Contact Us:

doug.j.worley@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley