

# Dyea Flats & Slide Cemetery Roads

## CONSTRUCTION NEWSLETTER

November 18, 2016

### Day Work continues at Dyea Flats...

#### CONSTRUCTION ACTIVITIES

This week Contractor Hunz & Hunz continued with embankment material placement work along Dyea Flats road, and survey hubbing and gradework activities.

Next Week activities: Planned continued embankment material work, and placement of roadway aggregate surface along the Dyea Flats road sections.

Road Conditions: All sections of the road have now been temporarily graded. Please be aware of posted 15 MPH speed limits and pedestrians, bicyclists, and others who share the roadway.

#### Thanksgiving Holiday Work Schedule:

There will be no construction work November 24th & 25th. Dyea Flats and Slide Cemetery/Lost Lake roads will be open.

**⚠️ Haul Truck Advisory:** Haul truck activity has increased from Skagway to Dyea Flats. Additional trucks have been added and will continue with transport of material on the Dyea Road from Skagway to the Dyea Flats project site; travelers please **proceed with caution**.



New dual 24" culverts flowing

#### WORK SCHEDULE

Day Work

6:00 AM– 6:00PM

No Closures

Delays: up to 15 minutes possible

### Project Information

#### **Contractor:**

Hunz & Hunz Ent.

#### **Begin Construction:**

May 9, 2016

#### **Project Description:**

Improve 2.2 miles of public access roadway to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



#### **Contact Us:**

[doug.j.worley@dot.gov](mailto:doug.j.worley@dot.gov)

#### **Project Website:**

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley