



---

---

### **Contract Information**

---

---

Contract No.: DTFH70-13-C-00004  
Awarded to: Ridge Contracting, Inc.  
1208 Gamble Street  
Anchorage, AK 99501  
Award Date: February 26, 2013



---

---

### **Construction Activities (Week of July 8, 2013)**

---


---

Surveying operations complete to date include; the location and verification of project control points, flagging the construction and clearing limits for the entire project, slope and culvert staking from the beginning of the project station 1+50 to station 102+00, approximately the first two miles.

Installation of erosion control measures are being conducted by placing sediment wattles and sediment traps as per the erosion control plans.

Clearing and grubbing activities including removal of the waste material is also underway.

Ridge Contracting, Inc. has setup a staging area in the material pit on the Airport Road. In this area they have also installed and certified a scale system and a crusher. They have also started producing some of the materials to be incorporated into the work.



---

---

### **Schedule – Upcoming Work**

---

---

Slope staking, installation of erosion control, clearing and grubbing operations will continue this week and next. As the items are complete embankment construction and culvert installation will begin.



---

---

### **Traffic Control**

---

---

Ongoing construction activities are being conducted under single lane closures consisting of one work zone controlled by two flaggers. With the light traffic on this road this method is providing a safe work area and causing minimal delays.

---

---

### **Contact Information**

Dennis Ramsey, P.E.  
FHWA/WFLHD – Construction  
General Delivery  
Manokotak, AK 99628  
(907) 500-8989 (AK Cell)  
[dennis.ramsey@dot.gov](mailto:dennis.ramsey@dot.gov)