

AK DEN 2009 (8)
Manokotak Heights Road Reconstruction
Manokotak, Alaska – Dillingham Census Area
<http://www.wfl.fhwa.dot.gov/projects/ak/manokotak/>




Contract Information

Contract No.: DTFH70-13-C-00004
Awarded to: Ridge Contracting, Inc.
1208 Gamble Street
Anchorage, AK 99501
Award Date: February 26, 2013



Construction Activities (Week of September 30, 2013)

The crews worked on installing the streambed material inside the 144” culvert at Beaver Creek. The streambed material salvaged from the excavation was placed using a tracked skid steer inside the culvert and then habitat stones were placed as well. After the simulated streambed was complete the inlet and outlet of the culvert were armored using riprap. The access roads were removed and water was allowed to flow through the new Beaver Creek culvert.



Schedule – Upcoming Work

Over the next week crews will work to clean up the stockpile areas on either side of Beaver Creek and make them ready for soil stabilization.



Traffic Control

Ongoing construction activities are being conducted under single lane closures consisting of one work zone controlled by two flaggers. With the light traffic on this road this method is providing a safe work area and causing minimal delays.

Contact Information

Dennis Ramsey, P.E.
FHWA/WFLHD – Construction
General Delivery
Manokotak, AK 99628
(907) 500-8989 (AK Cell)
dennis.ramsey@dot.gov