

MANOKOTAK HEIGHTS ROAD RECONSTRUCTION

MAY 28, 2014

PROJECT INFORMATION:

Contractor

Ridge Contracting
Inc. (RCI)

Start Date

April 2013

Completion Date

Early Fall 2014

Construction

The Manokotak Heights Road Reconstruction project is working towards a completion date of late summer 2014, with the roadway prism is starting to take shape. The Ridge Contracting, Inc. crew is working on installation of drainage structures and construction of the roadbed. One lane traffic can get through the work zone following the pilot car.



Ridge culvert crew installing a 24" CMP with end sections

150+00 by the end of the week.

- Travelers should continue to expect delays of up to 30 minutes maximum to get passage through the work zone. Traveling public is asked to not travel without a pilot car escort through the project. Walking through the site is not permitted due to safety, all walkers are encouraged to find a ride prior to travelling through the project.
- In the photo above RCI crew installs another 24" CMP and will have over 75% of the drainage structures in place by the end of the week.
- Survey crews continue to work on installing hubs for the top of roadway aggregate up to station 150+00.

Project News

2014 SEASON

- Throughout the work zone culverts are currently being installed from station 150+00-218+00.
- Crews are starting at station 1+50 and shaping the roadway for the application of 308 roadway aggregate. Roadway aggregate will be placed up to station

WFLHD

Knud W. Martin
Project Engineer

knud.martin@dot.gov
(907) 500-8875



Project Website: www.wfl.fhwa.dot.gov/projects/ak/manokotak/