

MANOKOTAK HEIGHTS ROAD RECONSTRUCTION

JUNE 9, 2014

PROJECT

INFORMATION:

Contractor

Ridge Contracting
Inc. (RCI)

Start Date

April 2013

Completion Date

Early Fall 2014

Construction

The Manokotak Heights Road Reconstruction project is changing, rapidly! If you had the chance to travel through the work site you can see the roadbed all the way to Manokotak Heights is shaping up and getting closer to subgrade elevation throughout. The final four culverts are still to be installed across the driveways in the Heights.



304 Roadway Aggregate being placed at station 136+00

Project News

2014 SEASON

- The last of the 18" culverts will be placed throughout the next couple of weeks.
- The contractor is working to build all of the select borrow up to subgrade and shape the roadbed from station 150+00 - 209+00.
- Safety note: Truck traffic

from the Airport Road Pit to throughout the project will be taking place from 7am—11pm, while the contractor takes advantage of the extra daylight hours to place roadway aggregate.

- As always travelers should continue to expect delays of up to 30 minutes maximum to get passage through the work zone, please do not travel through the site without the pilot car escort.
- All community members wanting to conduct subsistence activities within the work zone need to communicate with the pilot car driver to make sure they are accounted for and to follow the pilot car in and out of the work area upon completion of their harvest.
- All of the project newsletters to date as well as construction photos can be found at the project website listed below.

WFLHD

Knud W. Martin
Project Engineer

knud.martin@dot.gov
(907) 500-8875



www.wfl.fhwa.dot.gov/projects/ak/manokotak/