

# MANOKOTAK HEIGHTS ROAD RECONSTRUCTION

JUNE 25, 2014

## PROJECT INFORMATION:

### Contractor

Ridge Contracting  
Inc. (RCI)

### Start Date

April 2013

### Completion Date

July 16, 2014

## WFLHD

Knud W. Martin  
Project Engineer

knud.martin@dot.gov  
(907) 500-8875

## Construction

Please mark your calendars, because the word is finally out! A final walk through date has been proposed for July 16, 2014. As we start approaching this date the last few items left on this project will be wrapped up and RCI will then direct efforts to de-mobilizing.



Luminares of Manokotak Heights

Heights and is the last place left to receive the aggregate. The placement of calcium chloride component in the roadway has started this week, but due to unforeseen circumstances this process will be temporarily paused. Calcium Chloride application may start-up again as early as Friday.

- The placement of light poles has started last Saturday and people can expect completion this week. There will be 10 light poles installed starting at the school road entrance station 209+50 and ending in the middle of the Heights at station 228+50.
- Traffic control on the new Manokotak Road will not change substantially. Residents will continue to follow the pilot car through the site, if there are any questions or concerns please communicate with the pilot car driver.
- In the photo above were light poles installed on Sunday. To the right is a photo of calcium chloride application on Tuesday.

## Project News

### 2014 SEASON

- Work has started in Manokotak Heights. For safety residents will need to follow traffic control plans. The work that will be done in the Heights is culvert placement, light poles, and aggregate placing.
- The placement of calcium chloride aggregate is on going in the



CaCl<sub>2</sub> Application Sta. 20+00



[www.wfl.fhwa.dot.gov/projects/ak/manokotak/](http://www.wfl.fhwa.dot.gov/projects/ak/manokotak/)