

# MANOKOTAK HEIGHTS ROAD RECONSTRUCTION

JULY 2, 2014

## PROJECT

### INFORMATION:

#### Contractor

Ridge Contracting  
Inc. (RCI)

#### Start Date

April 2013

#### Completion Date

July 16, 2014

## Construction

All the calcium chloride has been applied to the roadway and final grading work and compaction is underway. There are only a few items remaining that RCI will complete in these next few days. The final walkthrough is set for July 16, 2014 at 11:00 am. For the walkthrough everyone will be meeting at the City of Manokotak meeting room.



Morning Fog in Manokotak

in the next few days.

- The placement of roadway shoulder delineators will start shortly; they will be set at 50ft offsets from stations 49+00 to 54+50 project right and 74+50 to 80+00 project right and left.
- The use of traffic control is wrapping up and the use of the pilot car escort should be done by the end of the week.
- The photo above is a shot taken from station 180+50 facing southwest. The photo on the right is taken from station 195+00 and it is the final push for calcium chloride application.

## Project News

### 2014 SEASON

- Light poles have been installed at Manokotak Heights and should be operational by next week.
- Turf establishment from 209+65 all the way to the end of project still remains, but it is expected to be completed here



Sta. 195+00 CaCl<sub>2</sub> Application

## WFLHD

Knud W. Martin  
Project Engineer

knud.martin@dot.gov  
(907) 500-8875

