




Repave Denali Park Road MP 3.4 to 14.9



Current and Upcoming Work

Last week, Pruhs Construction started work on the first of 28 sections planned for repair. Subexcavation, installation of geotextile and geogrid, and backfill activities started Monday June 6 and continued through the week. Pruhs also started installation of erosion control devices for the project and continued aggregate crushing at the material source pit at MP 230.

Work will continue on the first subexcavation section this week. Survey, erosion control, and aggregate crushing will continue this week.



Road Surface conditions

Asphalt has been removed for approximately 800 feet at MP 3.4. Sections where asphalt has been removed will have a gravel surface until paved later this summer



Traffic Delays

Hours of work are currently 8:00 p.m. to 8:00 a.m., Monday night through Sunday morning.

Maximum delay times	
8:00 p.m. to 10:00 p.m.:	5 minutes
10:00 p.m. to 11:00 p.m.:	15 minutes
11:00 p.m. to 12:30 a.m.:	Road closure period
12:30 a.m. to 2:00 a.m.:	15 minutes
2:00 a.m. to 3:30 a.m.:	Road closure period
3:30 a.m. to 6:00 a.m.:	15 minutes
6:00 a.m. to 8:00 a.m.:	5 minutes
8:00 a.m. to 8:00 p.m.:	Road open to 2-way traffic

Project Engineer: Daniel Christianson
 Phone: (406) 217-7344
 Asst Proj Eng: Walter Graham
 Inspector: Brian Weigand

The Storm Water Pollution Prevention Plan (SWPPP) for this project is available for viewing at.



Current work area as of June 13, 2016