



Repave Denali Park Road MP 3.4 to 14.9



Current and Upcoming Work

Subexcavation, installation of geotextile and geogrid, and backfill activities are nearing completion with only two sections left to complete. Pruhs Construction will also be working on installation of the underdrain system at mile 4 this week.

Finish work on the ditch slopes and roadway aggregate will be underway this week. Pruhs plans to set up the asphalt hot plant this week in preparation for the start of paving on August 22. Paving will start with the sections from mile 6.5 to mile 8, and then move to the section at mile 3.4. These sections need to be completed early to meet specific contract deadlines. Once these sections are completed, Pruhs will work from mile 14.9 back to mile 3.4 to complete the remainder of the sections.



Road Surface conditions

Asphalt has been removed from all of the repair sections from mile 3.4 to mile 14.9. Sections where asphalt has been removed will have a gravel surface. Pruhs is monitoring and maintaining the gravel sections as needed.



Traffic Delays

Hours of work are currently 8:00 p.m. to 8:00 a.m., Monday night through Sunday morning. Flaggers are controlling traffic during normal work hours. Traffic lights may be set up during non-work hours if road conditions are not suitable for two-way traffic through a digout section.

Maximum delay times	
8:00 p.m. to 10:00 p.m.:	5 minutes
10:00 p.m. to 11:00 p.m.:	15 minutes
11:00 p.m. to 12:30 a.m.:	Road closure period
12:30 a.m. to 2:00 a.m.:	15 minutes
2:00 a.m. to 3:30 a.m.:	Road closure period
3:30 a.m. to 6:00 a.m.:	15 minutes
6:00 a.m. to 8:00 a.m.:	5 minutes
8:00 a.m. to 8:00 p.m.:	Road open to 2-way traffic

The Storm Water Pollution Prevention Plan (SWPPP) for this project is available for viewing at Mile Post 3.4, the entrance to the Mile 5 pit, and the Pruhs' project office.

Project Engineer: Daniel Christianson
 Phone: (406) 217-7344



Current subexcavation area as of August 15, 2016.