



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. completed the traffic detour, installed the debris shield for the mainline bridge removal, and began loosening bolts under the mainline bridge for the bridge demolition.

This Week:

This week Ahtna will demolish the mainline bridge and work on cleaning up the resulting rubble. With the bridge removed, they will start their efforts on diverting the creek again and excavating for the southern MSE Walls.



Above: Completed detour road and Debris Shield

Below: Beginning demolition of Mainline Bridge



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond