



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. diverted the creek through two 8-inch pumps in order to start work on the South MSE Walls. They completed the excavation for the South MSE Walls and began preparing the structure's foundations.

This Week:

This week Ahtna will work on constructing the Southeast and Southwest MSE Walls. They will finish producing their streambed sediment in order to re-establish the creek channel through the Structural Plate Pipe and remove their creek diversion.



Above: Creek diverted through 8-inch hoses

Below: Constructing lower levels of SE MSE Wall



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond