



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. constructed approximately 250 SQFT of face on MSE Wall R2 on the Southeast corner of the project. They simultaneously constructed the Select Granular Backfill, Type A fill behind the MSE Wall.

This Week:

This week Ahtna will continue working on MSE Wall R2, and will also continue where they left off on MSE Wall R1 from last season on the Southwest corner of the project in order to bring up the fill evenly on both sides of the Multiplate.



Above: Constructing MSE Wall R2

Below: Continuing construction of MSE Wall R1



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond