



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. continued working on both of the South MSE Walls. Rising creek water around the middle of the week caused them to have to move the location of their pedestrian trail.

This Week:

This week Ahtna will complete the construction of the South MSE Walls. With the embankment brought up to the top of the headwall elevation on both the North and South sides of the project, the contractor will re-divert the creek so that they can place the streambed material and fish passage boulders.



Above: High creek water at outlet of Structural Plate Pipe



Below: MSE Wall R2 nearing completion

Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond