



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. spent the week excavating and removing waste material for their South MSE Wall excavation from the project site. They also moved the majority of the temporary fill for the bridge removal access, material that will be re-embanked.

This Week:

This week Ahtna will divert Rock Creek through two 8-inch pumps, and complete the excavation for both of the South MSE Walls. They may begin construction of the South MSE Walls if the structure's foundations are completed before the end of the week.



Above: Southeast Excavated Slope



Below: Removed Temporary Fill