



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. began working on the South Reinforced Soil Slope, above the constructed MSE Walls. They placed the lower half of the South Grouted Riprap for the outlets of the three 60-inch overflow pipes. Ahtna also placed the southern halves of the three 60-inch overflow pipes by the end of the week.



Above: Placing biaxial geogrid for Reinforced Soil Slope

This Week:

This week Ahtna will complete the installation of the southern halves of the three 60-inch overflow pipes. They also will complete the construction of the South grouted riprap outlet protection for overflow pipes. They will continue the construction of the southern Reinforced Soil Slopes, and work on bringing up the embankment.

Below: 60-inch overflow culvert installation



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond