



# Rock Creek Culvert



## Last Week:

Ahtna Environmental, Inc. completed the installation of the southern halves of the 60-inch overflow pipes. They continued embanking Select Granular Backfill, Type A material, and continued construction of the southern reinforced soil slopes. They moved the location of the bypass road over the southern halves of the 60-inch overflow pipes.



Above: Southern Reinforced Soil Slopes

## This Week:

This week Ahtna will excavate the temporary fill placed on top of the North MSE Walls and begin construction of the northern reinforced soil slopes. As embankment reaches higher elevations of the northern side of the project, they will prepare to construct the north grouted riprap headwall and prepare to place the northern halves of the 60-inch overflow pipes.

Below: New Bypass Alignment over Overflow Pipes



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond