



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. finished construction of the South MSE Walls. They also constructed the Type A embankment behind the MSE Walls, and stacked some of the conserved boulders against the South MSE Wall face.



Above: Placing final lift of material for South MSE Wall.

This Week:

This week Ahtna will begin construction of the South RSS. If weather allows, they will excavate for the Class 5 Riprap outlet protection for the Structural Plate Pipe, and place the streambed sediment. They will begin construction of the South grouted riprap headwall, and place the southern ends of the 60-inch overflow pipes.

Below: Placing conserved boulder against face of South MSE



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond