



# Rock Creek Culvert



## Last Week:

Ahtna Environmental, Inc. completed the roadway embankment up approximately to subgrade. They completed the 24-inch culvert installation and removed the final access road leading to the lower area of the project below the roadway embankment. Ahtna also continued placing topsoil to work towards completing the lower levels of the project.

## This Week:

This week Ahtna will install the 4-inch HDPE conduit for the fiber optic cable running through the project. They will complete the remaining roadway excavation at the beginning and end of the project and complete construction on the subgrade. With subgrade completed, they will begin to haul in their 8-inches of base course.



Above: Completing 24-inch culvert installation

Below: Placing topsoil on North side of project



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond