



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. installed the Northern halves of the three 60-inch overflow pipes, and installed the North grouted riprap headwall. They continued construction of the North Reinforced Soil Slope, and placed Type A material and unclassified borrow.

This Week:

This week Ahtna will continue to work on the Reinforced Soil Slope, and general embankment to bring up the elevation of the roadway prism. They will work on re-diverting the creek in order to place the Class 5 riprap outlet protection for the structural plate pipe, as well as the streambed sediment and fish passage boulders.



Above: Northern halves of 60-inch overflow pipes and grouted riprap headwalls

Below: Northeast Reinforced Soil Slope



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond