



# Rock Creek Culvert



## Last Week:

Ahtna Environmental, Inc. installed the 4-inch HDPE conduit for the fiber optic cable, and the junction boxes. They straightened the MSE Walls, and installed the Class 2 Riprap outlet ditch for the 24-inch culvert. By the end of the week, Ahtna completed the subgrade for the roadway embankment.



Above: Installing 4-inch HDPE conduit

## This Week:

This week Ahtna will install the three runs of guardrail through the project, and work on hauling and placing the 8-inches of Roadway Aggregate, Method 2 base course. With the topsoil placed along the slopes of the embankment, the NPS will lead an effort to plant an annual rye and re-vegetate inside the construction limits of the project.

Below: Completing subgrade of roadway embankment



Construction Webcam Link:

<http://video-monitoring.com/construction/fha/silver.htm>

Project Engineer: Nathan Jones

Construction Inspector: Bob Hammond