

# Weekly Newsletter



June 3, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

The work on the Snug Harbor Road project continued with week with the utility work making significant progress. Chugach Electric completed all of their work on the project this week and Telalaska plans to be completed by the end of next week. If all goes according to plan all utility work on the project will be completed by the end of next week.

Ancor, Inc. continued to produce select borrow material in the Dave's Creek Pit this past week. Surveying for the separated bike path was conducted as well.

With the completion of the utilities work construction on the bike path and roadway is anticipated to begin within the next few weeks. Preparations for constructing the separated bike path will continue this next week with more select borrow production and additional surveying.

There is still a large pile of firewood located in the gravel area near the senior housing driveway. This wood is available for anyone in the public to take.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday.



Alaska Construction Surveying out slope staking the separated bike path segment of the project.

## Traffic Control Information

Week of June 6, 2016

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664