

# Weekly Newsletter



June 10, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. has worked throughout the past week in the Dave's Creek Pit. When the crew completes their work producing select borrow they will begin work on the bike path around the middle of next week.

Alaska Construction Surveying worked this week finishing slope stakes along the bike path and shoulder widening segments of the project. Telalaska nears completion of their utility work as well.

Construction on the project's separated bike path will likely begin towards the end of this upcoming week. Grubbing and excavation work will cause an increase in construction traffic throughout the project. Installation of geotextile and select borrow for the bike path's structure will follow the excavation work.

There is still a large pile of firewood located in the gravel area near the senior housing driveway. This wood is available for anyone in the public to take.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday.



Ancor Inc. producing select borrow in the Dave's Creek Pit. Once borrow production is complete work on the separated bike path will begin.

## Traffic Control Information Week of June 13, 2016

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664