

# Weekly Newsletter



June 17, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

All of the select borrow material for the project has been produced and work in the Dave's Creek Pit is finished. Ancor, Inc. worked throughout this last week to produce the last of the select borrow and now they turn their attention to construction of the separated bike path.

Grubbing and excavation work on the bike path will start at the beginning of next week. Once the bike path is excavated and the slopes are constructed the structure of the bike path will be built using geotextile and select borrow. Truck hauling and construction traffic will increase again on the Snug Harbor Road with the excavation and bike path work.

There is still a large pile of firewood located in the gravel area near the senior housing driveway. This wood is available for anyone in the public to take.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday.



Ancor Inc. completed work in the Dave's Creek Pit producing select borrow. With the select borrow production finished work on the separated bike path can now begin.

## Traffic Control Information

**Week of June 20, 2016**

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664