

Weekly Newsletter



June 24, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Work on the separated bike path is underway on the Snug Harbor Road project. Ancor, Inc. worked this past week grubbing and removing the tree stumps and roots from the bike path area. They also began to excavate and establish the grade for the bike path.

The utility relocation pad areas received final grading, topsoil placement, seeding, and mulching this last week for some of the final work for the Alaska DOT&PF utility contract.

More excavation work on the bike path will continue into next week. Placement of geotextile and select borrow material will also begin as construction of the structure of the bike path gets underway.

Truck hauling and construction traffic will be a constant presence on the Snug Harbor Road with the excavation and bike path work.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Thursday this upcoming week. The contractor does not plan to work Friday, July 1st, so there will be no work conducted from Thursday evening, June 30th, through Monday, July 4th.



Ancor Inc. working on grubbing and conserving topsoil from the separated bike path area with the excavator and bulldozer.

Traffic Control Information

Week of June 27, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664