

Weekly Newsletter



July 22, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. spent the past week installing the pipe culverts that cross beneath the separated bike path and through driveways. All the creeks and streams flowing water along the bike path were diverted during the culvert installation work. Driveways along the bike path were also excavated and reconstructed.

Culvert installation and driveway work will be completed early next week. The remainder of the week will be spent on finishing the subgrade of the bike path and dressing the side slopes. Once slopes and subgrade are completed topsoil and seeding will be placed along the length of bike path.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday.



Ancor, Inc. installing cross culverts and driveway pipes along the separated bike path.

Traffic Control Information

Week of July 25, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664