

Weekly Newsletter



July 29, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Work on the subgrade of the bike path is nearing completion. Ancor, Inc. spent the past week installing the last of the pipe culverts along the bike path, constructing ditches, finishing and compacting select borrow, and placing topsoil. The bike path will remain in its current state until roadway aggregate and paving work start in early September.

Seeding and mulching the bike path slopes and ditches will occur early next week. Work will then shift to the shoulder widening and roadway reconstruction sections of the project. Slope excavation will begin next week with throughout the upper sections of the project.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday. The contractor will be working Saturday, July 30th.



Ditches and slopes were pulled to line and grade this past week allowing topsoil placement to begin.

Traffic Control Information

Week of August 1, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664