

Weekly Newsletter



August 5, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Early this week Ancor, Inc. finished placing topsoil on the left slope of the separated bike path and seeding was placed on the slopes. The crew then began grubbing and excavation work in the shoulder widening and roadway reconstruction segments of the project. Haul trucks continued to import select borrow material to the project.

Slope excavation and embankment activities will continue into next week. Along with the slope work riprap rock blankets will begin to be installed along the cut slopes of the reconstruction section. The creek diversion and excavation work for the Shackelford Creek culvert headwalls will also start next week.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control. Trucking volume will increase with the riprap work.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday.



Above: The separated bike path slopes being seeded after topsoil placement.

Below: A fill area in the reconstruction section of the project being prepped to begin embankment work.

Traffic Control Information

Week of August 8, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664