

Weekly Newsletter



August 12, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. spent the week conducting grubbing, roadway excavation and slope work throughout the roadway reconstruction section of the project. The asphalt shoulders along the shoulder widening section of the project were also sawcut in preparation to construct the widened shoulders. Topsoil placement began on the completed slopes late in the week.



Excavation, slope work, and topsoil placement will continue next week. Slopes will be mulched and seeded as they are completed throughout the week. Work on the Shackelford Creek culvert headwalls will begin with the creek diversion, excavation, form work, and concrete placement next week.



Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday. The contract is planning to work tomorrow, Saturday, August 13th.

Excavation work throughout the roadway reconstruction section removed large quantities of material as the slopes are laid back to the proper line and grade.

Traffic Control Information

Week of August 15, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration
Questions/Comments:
Phone: (360) 607-4061

Mailing Address:
PO Box 1155
Seward, AK 99664