


Weekly Newsletter



August 19, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Roadway excavation and slope work continued in the reconstruction section of the project. Ancor Inc. worked on the roadway embankments as they progressed throughout the week.

Significant work was completed in the shoulder widening section as the slopes were finished and the right shoulder structure constructed. Topsoil and seeding will be completed along the right side of the shoulder widening section early next week.

Slope work, topsoil placement, and seeding will continue into early next week. Riprap blankets will also be constructed along the reconstruction slopes. Concrete pours for the Shackelford Creek headwalls will be conducted next week as well. Roadway aggregate is scheduled to be placed on the separated bike path late next week.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Saturday.



The Shackelford Creek diversion being placed. With the creek diverted excavation, form work, rebar placement and concrete pours will progress on the north culvert headwall.

Traffic Control Information

Week of August 22, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664