

Weekly Newsletter



Snug Harbor Road Paving and Bike Trail

August 26, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Alaska Professional Construction completed the three concrete pours to construct the outlet headwall of the Shackelford Creek Culverts this week. The outlet headwall will be backfilled and finished next week so that work on the inlet headwall can begin.

Ancor, Inc. continued slope and topsoil work in both the shoulder widening and roadway reconstruction section of the project. The crew also went through finishing subgrade on the separated bike path, and constructed the south widened shoulder in the middle segment of the project.

Headwall work will continue into next week. Slopes, topsoil, and seeding will also continue as the last of the large embankment areas are constructed. Aggregate placement on the separated bike path could also begin next week.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Saturday.



The outlet headwall was constructed throughout this week. Above the wing walls are poured using a pump truck to place the concrete.



Traffic Control Information Week of August 22, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664