

Weekly Newsletter



September 2, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. focused on roadway excavation and embankment work throughout the shoulder widening and roadway reconstruction section of the project. The last of the large embankment slopes were completed and topsoil has been placed in preparation for seeding next week.

Construction work will intensify next week as multiple subcontractors begin more work features on the project. Roadway aggregate will be placed on the separated bike path with the bike path paving potentially scheduled for the end of the week. The inlet headwall on the Shackelford Creek culverts will also be installed. Slope and road work will continue throughout the upper end of the project.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Tuesday through Saturday. No work will be conducted from Friday evening through Tuesday morning over the labor day weekend.



The major embankment work was completed this past week and the slopes are ready for seeding following the Labor Day Weekend.

Traffic Control Information Week of September 5, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664