

# Weekly Newsletter



September 9, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. continued on roadway excavation and subexcavation work throughout this past week. Unstable shoulders near the end of the project were subexcavated and backfilled to provide a firm shoulder.

The subcontractor McKenna Brothers placed roadway aggregate on the separated bike path. Once placement of the aggregate is complete the surface can be shaped and compacted in preparation for paving the bike path.

Multiple crews will be working throughout next week on excavation work, riprap placement, roadway aggregate and paving, and concrete headwall construction. Short interruptions to private driveways will occur with the aggregate and paving work along the bike path.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Saturday.



The subcontractor McKenna Brothers began placing roadway aggregate on the separated bike path in preparation for paving the path next week.

## Traffic Control Information Week of September 12, 2016

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664