

Weekly Newsletter



September 16, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. continued work throughout this past week on the roadway reconstruction section of the project. The crew focused on excavation work and establishing subgrade elevation so that select borrow material and geotextile could be placed on the upper end of the project.

The subcontractor McKenna Brothers placed roadway aggregate through the shoulder widening section of the project. Alaska Professional Construction also completed the last of the concrete work on the Shackelford Creek culvert headwalls this week.

Crews will continue work next week on in the reconstruction section of the project with excavation work, riprap placement, and select borrow placement. McKenna Brothers will also be returning to pave the separated bike path and shoulder widening sections of the project.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Saturday.



Roadway Excavation work continued throughout the reconstruction section of the project as the crew worked at establishing subgrade.

Traffic Control Information Week of September 19, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664