

Weekly Newsletter



September 23, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. focused throughout the week at constructing the riprap blanket slopes in the reconstruction section of the project. Multiple excavators worked from elevated benches in order to place the riprap at the top of the cut slopes.

Ancor's crew also prepared driveways along the separated bike path with by placing and compacting aggregate. Paving the bike path and shoulder widening section is scheduled for next Monday.

Crews will continue work next week in the reconstruction section of the project with excavation work and riprap placement. With the completion of paving the bike path and shoulder widening section the final cleanup, traffic signs, and traffic striping will follow in these areas.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:30 a.m. to 7:00 p.m. Monday through Sunday. The contractor is planning on working over the weekend.



Excavation and placement work for the riprap blankets in the 300 section of the project.

Traffic Control Information Week of September 26, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664