

# Weekly Newsletter



September 30, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

The separated bike path is paved! McKenna Brother's Paving was onsite earlier in the week and paved the bike path, driveway approaches, and the majority of the shoulder widening section.

Ancor, Inc.'s crew focused on the riprap rock blankets throughout the week making progress on the slope excavation and riprap placement throughout the reconstruction section.

This upcoming week shouldering aggregate will be placed along the separated bike path along with other finishing work on the path. Crews will continue to work on the reconstruction section of the roadway placing riprap and working on the road subgrade.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 7:30 a.m. to 7:00 p.m. Monday through Sunday. The contractor is planning on working over the weekends.



Above: McKenna Brother's paving the separated bike path. Below: One of the riprap blanket slopes in the reconstruction section of the project.

## Traffic Control Information Week of October 3, 2016

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664