

Weekly Newsletter



October 7, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. continued work in the reconstruction section of the project throughout this past week. The subexcavation area near the beginning of the reconstruction section was completed with the installation of an underdrain system to help deal with the subsurface water in the area. Crews also worked on placing more riprap on the slopes in the riprap blanket areas.

This upcoming week work will continue in the reconstruction section with finishing of riprap slopes, grading subgrade, and placing select borrow and geotextile. Work is also expected to resume on the separated bike path and shoulder widening sections in order to bring these areas of the project near their completion.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 8:00 a.m. to 6:00 p.m. Monday through Saturday. The contractor is planning on working this Saturday.



Above: Ancor, Inc. placing riprap on the project slopes. Below: The subexcavation area dug out and ready for the installation of the underdrain.

Traffic Control Information Week of October 10, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664