

Weekly Newsletter



October 14, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Ancor, Inc. continued work in the reconstruction section of the project throughout this past week placing and finishing the riprap blankets on the slopes. The crew also worked in the Dave's Creek pit producing additional select borrow that will be used on the project.

This upcoming week work will continue in the reconstruction section with finishing of riprap slopes, grading subgrade, and placing select borrow and geotextile.

Expect heavy construction operations and up to 10-minute delays throughout next week as the roadway is under flagger control.

Construction operations can be expected from 8:00 a.m. to 6:00 p.m. Monday through Saturday.



Above: Ancor, Inc. continues placement of the riprap blanket placed on the project slopes.

The riprap will act as an erosion control measure to help stabilize the slopes on the project.

Traffic Control Information

Week of October 17, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664