

GOOSE LAKE ROAD RECONSTRUCTION

CONSTRUCTION NEWSLETTER

September 29, 2016

CURRENT AND UPCOMING WORK

This week, the contractor is putting the final touches on two aquatic organism passages that were installed last week during the road closure period. In addition the contractor is finishing slopes throughout the project, and preparing for seeding of the new slopes. Next week the contractor will continue with excavation work on the lower mile of the road, and will mill up the old Hairpin curve at Thorn Creek. Culvert installation will also ramp up in the next few weeks and will be occurring throughout the project.



Above: The Thorn Creek embankment is completed, and traffic is now routed over the new alignment. The 90,000 cubic yard embankment eliminates the old hairpin curve on the road and will provide better sight lines for vehicles in and around the Gordon Titus Parking area intersection.

Project Information

Contractor:

Western Construction, Inc.
Boise, ID

Award Date:

March 2, 2016

Completion Date:

July 2017

Award Amount:

\$10,302,500.00



GOOSE LAKE ROAD TRAFFIC DELAYS AND CLOSURES

The contractor is working from 7:00am to 6:30pm Monday thru Friday. The road is paved for the majority of its length, but there are localized areas of gravel and dirt driving surfaces. Please exercise caution while driving through the construction zone and obey all signs and flaggers on the road.

Road Closures are in place 7:00am to 6:30pm, with the following exceptions.

- 30 minute delays from 7:00am to 8:00 am, with piloted traffic.
- Road openings are provided at 10:00 am, 12:00 pm, and 2:30 pm for 30 minute periods.
- 30 minute delays from 5:00pm to 6:30 pm, with piloted traffic.

The road is open with no delays to traffic beginning at 6:30pm Friday evening, and ending at 7:00am Monday morning.