

# WEEKLY NEWSLETTER – June 5, 2014

## ID PFH CDP 67(3)

### Grangemont Road



#### Construction Activities and Upcoming Work

Debco Construction began work on the project this week. Perimeter erosion control measures were installed. Clearing and Grubbing will continue next week and preparations for culvert installation will begin.



#### Traffic Delays

Debco Construction is scheduled to work Monday thru Thursday. Flagger operations may be required between the hours of 6:30AM and 5PM on these days with up to 45 minute delays. Grangemont Road is scheduled to be closed from Cow Creek Road to Campbell's Pond for up to 6 weeks which should begin sometime near the end of July.



#### Alternate Routes

From Orofino, take US-12 south to Greer, then take ID-11 east to access the east end of Grangemont Road.



#### Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12  
Orofino, ID 83544

Phone: 360-601-5709

E-mail: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)

