

WEEKLY NEWSLETTER – June 12, 2014

ID PFH CD 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the Clearing and Grubbing operations this week. The diversion was placed to prepare for the 36” culvert installation. Timber was located on the cut section to allow for processing this weekend. Next week the topsoil will be removed and some excavation activities with the culvert installation should begin.



Traffic Delays

Debco Construction is scheduled to work Monday thru Thursday. Flagging operations may be required between the hours of 6:30AM and 5PM on these days with up to 45 minute delays. There will be no delays this weekend. Grangemont Road is scheduled to be closed from Cow Creek Road to Campbell’s Pond for up to 6 weeks which should begin sometime near the end of July.



Alternate Routes

From Orofino, take US-12 south to Greer, then take ID-11 east to access the east end of Grangemont Road.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Begin Project



Clearing and Grubbing



Diversion Installation

